

CONSTROLOGIX ENGINEERING & RESEARCH SERVICES PVT. LTD.

PLOT.NO.D-III-58/1 BLOCK, MIDC, PIMPRI INDUSTRIAL AREA, AKURDI, PUNE, Maharashtra, 411019. Contact No.90 21 23 22 99 Corporate Indentity Number: U73100PN2011PTC138156 GSTIN: 27AAECC2638P1Z9

Test Report Gypsum/POP

Sample No.SM23019984Report No.TR22060356-1Customer NameSHRI BALAJI PLASTERSDate of Receipt17/06/2022Customer AddressSr.No.46/1/2, Opp The Orchid InternationalDate of Testing18/06/2022

School, Pisoli-Mohammadwadi Road, Undri,

Pune-411060, PUNE, MAHARASHTRA

Report Date 30/06/2022 **Sample Condition** Satisfactory

Site Mantra Monarch Patil wasti Patil Nagar Balewadi , pune, Maharashtra, 411045

Id No GYPSURE DATE MAY 2022 BATCH NO. GYPOS-22

Letter Ref ---

Brand Name GYPSURE Type of Gypsum: -

TEST RESULTS FOR GYPSUM -PHYSICAL TESTS:

Sr	Test Particulars	Unit	Test result	Test Method	
1	Consistency	%	43.00	IS 2542(P1):1978 Sec1	
2	Setting Time	Min	14	IS 2542(P1):1978 Sec3	
3	Compressive Strength (1 Day)	N/mm2	8.49	IS 2542(P1):1978 Sec5	
4	Compressive Strength (7 Days)	N/mm2	14.0	IS 2542(P1):1978 Sec5	
5	Residue on 1.18 mm (Dry Method)	%		IS 2542(P1):1978 Sec1	
6	Dry Bulk Density	Kg/m³		IS 2542(P1):1978 Sec12	
7	Dry Set Density	Kg/m³			
8	Transverse Strength	N/mm²		IS 2542(P1):1978 Sec4	
9	Soundness	Qualitative		IS 2542(P1):1978 Sec4	
10	Mechanical Resistance (by dropping ball method)	mm		IS 2542(P1):1978 Sec7	

Specifications as per IS 2547(Part I &II): 1976 RA 2017

	Undercoat Plaster 'Type A'			Final coat plaster 'Type B'	Plaster of	Retarded Hemihydrat	Anhydrous	Keene's
-	Browning plaster	Metal Lathing plaster	Bonding plaster	Finish plaster	Paris	e Gypsum plaster	Gypsum plaster	plaster
Setting Time					20-40	60-180	20-360	20-360
Residue on 1.18 mm,Max					5.0	1.0	1.0	1.0
Dry Bulk Density (kg/cum),Max	640	770	770					
Compressive Strength (N/sq mm),Min	0.93	1.0	1.0					
Transverse Strength (kg/cm²), Min					5	14		

Remarks:

Note: i) The test report and result relate to the particular specimen/ sample (s) of the material as delivered /received and tested in the laboratory. ii)The details given in ID Mark are as provided by Customer in test request form/letter iii) Any test report shall not be reproduced except in full, without the written permission from CERSPL.





Authorised Signature





CONSTROLOGIX ENGINEERING & RESEARCH SERVICES

PVT. LTD.

PLOT.NO.D-III-58/1 BLOCK, MIDC, PIMPRI INDUSTRIAL AREA,
AKURDI, PUNE, Maharashtra, 411019. Contact No.90 21 23 22 99
Corporate Indentity Number: U73100PN2011PTC138156 GSTIN: 27AAECC2638P1Z9

Vijay Surve (Manager Technical) For, Constrologix Engineering & Research Services Pvt. Ltd.

END OF REPORT